QC-ABSTRACT

Name of Work:- Providing Asphalt works at Selected reaches in ward no 17 Phase-02, BBMP, Bangalore

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:3:6	1.65 Cum	1	1	Cement
					Sand, Aggregates
2	Kerb Stone	1588 No's	1	1	Compressive strength
3	M15	257.26 Cum	9	12	Concrete Cube Compressive strength
4	Slab	12 Sqm	1	1	Compressive strength
5	CC Block	571.68 Sqm	1	1	–
6	M20	5.64Cum	2	2	Concrete Cube Compressive strength
7	Steel	0.43	1	1	–
8	WMM	214.38			
	Gradation	-	2	2	-
	AIV	-	1	1	-
	Shape test	-	1	1	-
	Attenberg limit	-	2	2	-

Cubes

0-5 m^3	1set
6-15 m^3	2set
16-30 m^3	3set
31-50 m^3	4 set

Add 1set for extra 50Cum

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned with CamScanner